

School Building Assistance Committee Information for Transition/Swing Space

Transition Liaison to John Macero: Norah Grimes – office at the Gorman Fort Banks School, 101 Kennedy Drive, 617-846-5509, ext. 3541

School Building Transition Teams:

Gorman Fort Banks	Arthur T. Cummings	Winthrop Middle School	Winthrop High School
Ilene Pearson Andrea O'Leary Maura Sullivan Gina Gavegnano Jen Hazlett Darnelle DeBisz Carla Fitzpatrick Anne Sullivan John English Mrs. Cappuccio Mrs. Babine/Mrs. Sacco, alternate	Bobbie Finocchio Rose Forina Brian Curley Ryan Heraty Martha Kelleher Julie Fotiades Jim Leary Jean Famigletti James Roan Deborah Winters Daniela Foley Anita Preble Bernadette Carsley Andrew Rowley Teresa Dankner Laura Stoupakis Denise Beshere Georgeane Coleman Danielle Vecchio Catherine Delvento	Martha Kelleher Ryan Heraty Ann Haskell Bernadette Carsley Andrea Warmbold Andrew Rowley Shene Randall Christina Costas Teresa Dankner Andrea DiBattista Ellen Baxter Roseann Spinale Tara Beuoy Danielle Vecchio Dominic Passaro Laurel Hendrickson Lauren Sennott	Susan Griffiths Pauline Boyajian Steven Nickerson Maria Roy Kathleen Duffy Mike Capasso Matt Crombie Eileen Belastock

Grade configurations for 2014-2015 (In effect, one grade added to each configuration):

Gorman Fort Banks School	Pre-K – 3 (Adding Grade 3)
Arthur T. Cummings School	Grades 4 – 7 (Losing Grade 3, adding Grades 6 and 7)
Winthrop High School	Grades 8 – 12 (Adding Grade 8)

Administration 2014-2015:

Winthrop High School	Principal: Eileen Belastock Assistant Principal: Brian Curley Assistant Principal: Matthew Crombie
Arthur T. Cummings School	Principal: Bobbie Finocchio Assistant Principal: Ryan Heraty
Gorman Fort Banks School	Principal: Ilene Pearson Assistant Principal: Norah Grimes

Basic Timeline (subject to change)

Winter/Spring 2014

- Refurbishing the MS gym, locker rooms, café, auditorium

Spring/Summer 2014

- Winthrop Middle School: Minor construction to create more office space in the cafeteria and increase safety at the main entrance, as well as minor construction in the drama room
- Arthur T. Cummings School: Modular classrooms added at the 5th grade exit doors (on School St.)

Summer 2014

- Grade 3 classrooms move to the Gorman Fort Banks School
- Grade 6 & 7 classrooms move to the Arthur T. Cummings School
- Grades 9 – 12 classrooms move to Winthrop Middle School
- Winthrop High School current building abatement

New Winthrop Middle/High School building substantially completed ideally by **July 2016** (subject to change)

School Building Assistance Committee Website Information for Transition/Swing Space
Update: March 29, 2014

Transition Liaison to John Macero: Norah Grimes – office at the Gorman Fort Banks School, 101 Kennedy Drive, 617-846-5509, ext. 3541

Administration 2014-2015:

WHS: Principal, Eileen Belastock
Ass't Principal, Brian Curley
Ass't Principal, Matthew Crombie

ATC: Principal, TBA
Ass't Principal, Ryan Heraty

GFB: Principal, Ilene Pearson
Ass't Principal, Norah Grimes

The bidding process for the addition of modular classrooms to the ATC resulted in no bids, which necessitated a restructuring initiative. The possibility of using St. John's School and the E.B. Newton building for extra space was explored, but deemed unfeasible. The reasons the buildings were declined as alternatives revolved around safety features and wheelchair accessibility, among other things.

Four classrooms, formerly designated for modular classroom placement, had to be re-assigned in the ATC School. The resultant effect was that specialty courses – Drama, World Language, STEM (Science Technology Engineering Math) – would be taught in the general education classrooms; meaning, those specialists will conduct their classes in the students' "homerooms." Drama classes can take place in the cafetorium stage area during non-lunchtimes, and music instrumental classes were re-assigned to room 213.

School Building Transition Teams continue to meet regularly. The GFB and ATC have ironed out schedules for the 2014-2015 school year, and the High School is in line for early course selection and scheduling.

A walk-through at the High School and partially the Middle School was conducted for several moving companies. Those bids are expected in mid-April.

Minor construction and refurbishing are underway at the Middle School.

Winthrop Public Schools
Swing Space Information
Re: *Moving Phases

Pre-Phase I: crates and labels delivered to teachers (May 5, 6 and 13)

Phase I

May 27th

Parks-n-Rec to rink and GFB
HS Fall/Winter sports equipment to MS storage
HS Trophies, Drama, Music Awards from HS to MS
HS Photos and Memorabilia to storage
HS Pupil Personnel Services to MS
HS Medicaid Office to MS

Phase II

June 16

HS Guidance Offices to MS café offices
MS Adjustment Counselor (internal move)
HS Viking Longships (including ship in lobby) to MS
HS Lifeskills oven, dishwasher, washer, dryer, etc., to MS
HS Cardio and Weightlifting equipment to MS
HS Gymnasium storage items to MS

Phase III

June 25 – July 3 (Order important)

- a. Internal GFB moves (custodians clear out all third grade classrooms)
- b. External ATC moves - grade 3 to GFB
- c. Internal ATC moves (done by custodians)

Phase IV

June 25 – July 3

- a. External MS moves - grade 6 and 7 to ATC and grade 6 and 7 library books to ATC
- b. Internal MS moves (done by custodians)
- c. HS Admin offices to MS
- d. HS Nurse's Office to MS
- e. HS theater items to MS

Phase V

June 25 – July 3

- a. HS Athletic Director to MS
- b. HS Psychologist
- c. HS Media Room to MS
- d. HS classrooms move to MS
- e. HS Kitchen Supplies/Cafeteria Furniture to MS
- f. HS Library to MS
- g. HS kiln to ATC

* Moving Phases are subject to change

5/9/14